

**SUMMARY OF TASKS LAST WEEK**

- Backfill of WTG's 13, 14, 15, 16, 17
- Trenching cables in CG 1 and CG 3

**ON-SITE SUBSTATION WORKS**

- Reinforced concrete walls for oil & water separator
- Connection of conductor

**COMPONENT DELIVERIES**

- 3x T1 Tower Base Sections
- 3x T2 Tower Mid1 Sections
- 3x Nacelles
- 4x Hubs
- 12x Blades

**SUMMARY OF TASKS THIS WEEK**

- Backfill of WTG's 16, 17
- Trenching cables in CG 1 and CG 3

**OFF-SITE SUBSTATION WORKS**

- Site compound establishment ongoing
- Lime stabilisation finished
- Pavement construction finished
- Bench backfill nearly complete

**COMPONENTS UNLOADED**

- WTG11: 3x Blades, T1, T2 and Hub
- WTG12: 3x Blades, T1, T2 and Hub
- WTG28: 2x Blades, Nacelle and Hub
- WTG27 and WTG29: Nacelle
- 6x Switchboards Installed

