

Berrybank Wind Farm

Weekly Construction Report



On-going Civil Work's:

Roads and work areas - we are continuing work/rehabilitation with regards to drainage around both the roads and wind turbine work areas (hardstands).

Maintenance work is being conducted in collector group's 6 & 7.

Wind Turbine Generator (WTG) Installation Work's:

Turbine pre-installation: 38 of 43

Turbine installation: 12 of 43

On-site and Off-site Substation Work's:

TransGrid are currently completing the wiring and commissioning to the facility.

Transmission Line Work's:

Footings complete: 16 of 24

Transmission line (TXL) poles erected: 16 of 24

Preliminary stringing works are underway.