

# Berrybank 1 Wind Farm



Weekly Construction Report - 14/10/2020

## Site Works:

**Civil** –Continued Drainage and Maintenance works are being conducted site wide.

## Wind Turbine Generator (WTG)

### Installation Works:

**Turbine installation:** 42 of 43 WTGs have now completed installation with internal completions underway. Pre-Commissioning works currently under way on 37 of the 41 complete turbines.

## On-site and Off-site Substation Works:

Final works are all complete apart from final clean up and Energization.

## Transmission Line Works:

Energization of the Transmission Line will commence this week. Final tree clearing underway.

## Project Website:

The new project specific website is now up and running, please check it out at:

[www.berrybankwindfarm.com.au](http://www.berrybankwindfarm.com.au)

Berrybank Development Pty. Ltd.

Phone: 0400 403 282 (Nathan Micallef – Community and Stakeholder Engagement)

Email: [info@globalpower-generation.com.au](mailto:info@globalpower-generation.com.au)

Website: [www.berrybankwindfarm.com.au](http://www.berrybankwindfarm.com.au)

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600