

**SUMMARY OF TASKS LAST WEEK**

- Subgrade improvement works by geotextile and gabion rock emplacement
- Foundation excavation on WTG 20. 2nd visit to WTG 23 (cut to grade finished)
- Buildings delivered to the site compound. Communications installed
- Imported material to site compound bench
- Culverts installed along road alignments
- Dewatering tasks in some tracks. Drainage ongoing

**SUMMARY OF TASKS THIS WEEK**

- Subgrade preparation along road alignments
- Pavement on hardstands 18 and 24
- Foundation excavation – 2nd visit to WTGs 24, and 18 (cut to grade finished)
- Blinding in foundations WTGs 23 and 26
- Drainage and rehabilitation
- Anchor cages and reinforcement deliveries

