

**SUMMARY OF TASKS LAST WEEK**

- Pavement in MC21, MC22, MC03, MC16 and MC17
- Subgrade preparation in MC03 and MC17. Gabion rock & geotextile improvement in MC03 and MC16
- Foundation excavation on WTGs 18, 20 and 21
- Drainage in MC03. Placement of geofabric
- Pavement for hardstands 19 and 23
- Anchor cage assembly in WTG 25 and 20
- Steel works on WTG 25, 26 and 20
- Steel delivery at WTG 18 and 20
- Works on the batching plant

**SUMMARY OF TASKS THIS WEEK**

- Clear & grade in roads MC03 and MC25; and hardstands WTG 11, 12 and 14
- Subgrade preparation in roads MC03 and MC25; and hardstands WTG 11, 12 and 14
- Pavement in roads MC03 and MC18
- Foundation excavation WTG 11, 12 and 14
- Blinding and conduits in WTGs 21 and 22
- Anchor cages in WTGs 24, 18 and 19
- Steel reinforcement in WTGs 25, 26, 24, 23 and 18
- Compound works: Clean-up & finish up
- Batch plant commissioning

