

**SUMMARY OF TASKS LAST WEEK**

- Stripping topsoil MC03 between WTG 11 and WTG 13
- Pavement in MC03
- Subgrade preparation in MC03. Geotextile + gabion rock emplacement
- Foundation excavation on WTGs 12, 11 and 13
- Drainage ongoing. Culvert at MC21, and MC17
- Anchor cage assembly in WTG 19 and 22
- Steel works on WTG 18, 25 and 26
- Steel delivery at WTG 21
- Hardstand preparation at WTG 28 and 29
- Earthing cables in WTGs 25 and 26

**SUMMARY OF TASKS THIS WEEK**

- Clear & grade in roads MC03, MC23 and hardstand WTG 27
- Subgrade preparation in roads MC03 and MC18; and hardstand WTG 12, 28 and 29
- Pavement in roads MC03 and MC18; and hardstands WTG 12, 29 and 28
- Foundation excavation WTGs 30, 29 and 28
- Blinding and conduits in WTGs 12 and 28
- Anchor cage in WTG 21
- Steel works in WTGs 23, 24 and 18
- Concrete pour WTG 25 and 26
- Culvert installation MC03-6 and MC03-7
- Earthing in WTGs 23, 24, 25 and 26

