

SUMMARY OF TASKS LAST WEEK

- Stripping topsoil MC03.
- Subgrade and pavement work in MC03.
- Hardstand improvements in WTG 22 and geogrid placement in hardstands WTG 21 and 28.
- Clearing of hardstand WTGs 28, 29 and 30.
- Excavation of foundations WTGs 13 and 28.
- Concrete pour in WTG 25 and 26.
- Steel works on WTG 18, 19, 25 and 26. Formwork in WTGs 25 and 26.
- Hardstand preparation at WTG 28 and 29.
- Earthing at WTGs 25, 26, 23, 24 and 18, and resistivity testing.

SUMMARY OF TASKS THIS WEEK

- Clear & grade in roads MC02, MC12 and MC23 and hardstand WTG 27.
- Subgrade preparation in CG1: MC02, MC12 & WTG 1; CG3: MC03, MC18 & WTG 11; CG6: MC23.
- Pavement in CG1: MC02, MC12 and WTG 1; CG3: MC03 & MC18; CG6: MC23.
- Foundation excavation WTGs 29 and 30.
- Blinding and conduits in CG3: WTGs 12; CG6: 29 and 30.
- Anchor cage in CG3: WTGs 12; CG6: 28 and 29.
- Steel works in WTGs 23, 24, 19, 28 and 12.
- Concrete pour WTG 18 and 23.
- Culvert installation MC03-6 and MC03-7
- Earthing in WTGs 23, 24, 18 and 19.

