

SUMMARY OF TASKS LAST WEEK

- Clear & grade in roads MC02, MC12, hardstand WTG 1 and 27.
- Subgrade preparation in CG1: MC02, MC12 & WTG 1; CG3: MC03, MC18 & WTG 11; CG6: MC23.
- Pavement in CG1: MC02, MC12 and WTG 1; CG3: MC03 & MC18; CG6: MC23.
- Foundation excavation WTGs 29 and 30.
- Blinding and conduits in CG3: WTGs 12; CG6: 28
- Concrete pour in WTG 26, 18 and 23
- Steel works on WTG 18, 19, 20, 22 and 23. Formwork in WTGs 18 and 23
- Hardstand preparation at WTG 11, 12, 28, 29 and 30
- Earthing at WTGs 23, 20, 22, 18, and resistivity testing.

SUMMARY OF TASKS THIS WEEK

- Clear & grade in roads MC02, MC35
- Subgrade preparation in CG1: MC02, WTG 1 & 2; CG3: MC03, MC18 & WTG 11
- Pavement in CG1: MC02, WTG 1 & 2; CG3: MC03, MC18 and WTG 11
- Foundation excavation WTGs 1, 2, 11 and 27
- Blinding and conduits in CG6: WTGs 29 and 30.
- Anchor cage in CG3: WTGs 12; CG6: 28, 29 and 30.
- Steel works in WTGs 12, 22, 27, 28, 29 and 30
- Concrete pour WTG 19, 20 and 22
- Culvert installation MC03-8 and MC03-9
- Earthing in WTGs 22 and 24

