

# Berrybank Wind Farm

## Weekly Construction Report



### On-going Civil Work's:

**Roads and work areas** - we are continuing work/rehabilitation with regards to drainage around both the roads and wind turbine work areas (hardstands).

**Maintenance work** is being conducted on access tracks to WTG 15, 16, 17 & 28.

### Wind Turbine Generator (WTG)

#### Installation Work's:

**Turbine pre-installation:** 40 of 43

**Turbine installation:** 15 of 43

### On-site and Off-site Substation Work's:

TransGrid are currently completing the wiring, testing, and commissioning to the facility.

### Transmission Line Work's:

**Footings complete:** 16 of 24

**Transmission line (TXL) poles erected:** 16 of 24 Preliminary stringing works are underway.