

Berrybank Wind Farm

Weekly Construction Report - 23/06/2020



Site Work's:

Meteorological Mast – The permanent weather station mast has been installed.

Civil – General Maintenance and Rehab is being conducted site wide.

Wind Turbine Generator (WTG)

Installation Work's:

Turbine pre-installation: All 43 base and first mid tower sections are now all installed.

Turbine installation: 16 of 43 WTG's have now completed installation with internal completions underway.

On-site and Off-site Substation Work's:

On-site: Line Marking, Lightning Protection, Wiring and commissioning works.

Off-site: Perimeter Fencing, Connection to 220kv Ballarat-Terang Transmission Line.

Transmission Line Work's:

Transmission line (TXL) poles erected: 16 of 24 Preliminary stringing works are underway.

Berrybank Development Pty. Ltd.

Free Call: 1800 457 181

Email: info@globalpower-generation.com.au

Website: www.berrybankwindfarm.globalpower-generation.com.au

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600