

Berrybank Wind Farm

Weekly Construction Report - 12/08/2020



Site Works:

Civil – General Maintenance, Drainage and Culvert works, and Rehab is being conducted site wide.

Wind Turbine Generator (WTG)

Installation Works:

Turbine components deliveries: All turbine deliveries are now complete.

Turbine installation: 31 of 43 WTG's have now completed installation with internal completions underway.

On-site and Off-site Substation Works:

Wiring, Testing and Commissioning works, Completion of Civil works.

Transmission Line Works:

Works will begin on the remaining foundations this week.

TXL poles erected: 16 of 24

Project Website:

The new project specific website is now up and running, please check it out at:

www.berrybankwindfarm.globalpower-generation.com.au

Berrybank Development Pty. Ltd.

Free Call: 1800 457 181

Email: info@globalpower-generation.com.au

Website: www.berrybankwindfarm.globalpower-generation.com.au

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600