

Berrybank 1 Wind Farm

Weekly Construction Report - 08/09/2020



Site Works:

Civil –Fencing and Gate Installation, Drainage and Culvert works, and Rehab is being conducted site wide.

Wind Turbine Generator (WTG)

Installation Works:

Turbine installation: 38 of 43 WTGs have now completed installation with internal completions underway. Commissioning works currently under way on 29 of the 37 complete turbines.

On-site and Off-site Substation Works:

Final works are currently under way on both the on-site and off-site substations.

Transmission Line Works:

All 24 foundations are now complete, final installation of remaining 8 poles are about to begin.

Project Website:

The new project specific website is now up and running, please check it out at: www.berrybankwindfarm.com.au

Berrybank Development Pty. Ltd.

Phone: 0400 403 282 (Nathan Micallef – Community and Stakeholder Engagement)

Email: info@globalpower-generation.com.au

Website: www.berrybankwindfarm.com.au

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600