

Berrybank 1 Wind Farm

Weekly Construction Report - 28/10/2020



Site Works:

Civil – Drainage works are continuing site-wide and Final trim to access tracks and hardstands.

Wind Turbine Generator (WTG)

Installation Works:

Turbine installation: 42 of 43 WTGs have now completed installation with internal completions underway. Pre-Commissioning works currently under way on all 42 turbines.

Transmission Line, On-site and Off-site Substation Works:

TxL successfully energized 16th October, On-site substation started energization on 16th October nearing completion, Off-site substation final works now complete.

Project Website:

The new project specific website is now up and running, please check it out at: www.berrybankwindfarm.com.au

Berrybank Development Pty. Ltd.

Phone: 0400 403 282 (Nathan Micallef – Community and Stakeholder Engagement)

Email: info@globalpower-generation.com.au

Website: www.berrybankwindfarm.com.au

Mail: Berrybank Development Pty Ltd, Suite 4, Level 3, 24 Marcus Clarke Street, Canberra ACT 2600